



CENTERVILLE ROAD IMPROVEMENT PROJECT

DATE: July 16, 2018

SUBJECT: Centerville Road Construction Update #3
City Project No. 18-16
SAP 174-020-022 & SAP 062-659-018

Crews have completed installing storm sewer and performing roadway widening on the west side of Centerville Road. Crews anticipate completing curb and gutter installation on the west side of the roadway starting the week of July 16. Access to the Cub Foods northern driveway from Centerville Road will be CLOSED starting on July 17th to allow concrete pavement installation and curing. The closure is anticipated to last three (3) days, during which access from Meadowlands Drive will be maintained. Following curb installation, crews will complete installation of signal bases, as well as the replacement asphalt pavement and restore the trail and boulevard areas.

Crews are anticipating advancing to Phase 2 (east side widening) by the end of the July. Traffic on Centerville Road will continue to be maintained in both directions with lane restrictions as work transitions from Phase 1 to Phase 2.

The project is scheduled to be completed by the end of September, 2018. Periodic updates will be posted to the project website throughout the construction process.

Contacts for Construction:

Project Inspector

Rae Tressler
Alliant Engineering
612-237-9451
rtressler@alliant-inc.com

Contractor Foreman

Tim Matteson
Forest Lake Contracting
651-248-4708
tim@forestlakecontracting.com

Construction Manager

Brian Connolly
Alliant Engineering
612-767-9332
bconnolly@alliant-inc.com

City of White Bear Lake

Jesse Farrell
Assistant City Engineer
651-429-8531
jfarrell@whitebearlake.org