



## CENTERVILLE ROAD IMPROVEMENT PROJECT

**DATE:** July 26, 2018

**SUBJECT:** Centerville Road Construction Update #4  
City Project No. 18-16  
SAP 174-020-022 & SAP 062-659-018

---

Crews have completed the majority of roadway widening and subsurface utility work on the west side of Centerville Road (Phase 1, see sequencing map on following page). Crews will be shifting traffic to the west side of Centerville Road on Friday, July 27, and will begin work on the east side of the roadway (Phase 2) starting on Monday, July 30. Initial work will include pavement and curb removal, excavation, hydrant relocation work, and storm sewer installation. Crews will also begin installation of the new traffic signal bases at the driveway to the White Bear Heights apartment complex and the new Lunds/Byerly's site.

Phase 2 work is anticipated to last 3-4 weeks, after which crews will complete median installation work (Phase 3), and then overlay the roadway. A project phasing map is available on the following page.

The project is scheduled to be completed by the end of September, 2018. Periodic updates will be posted to the project website throughout the construction process.

Contacts for Construction:

**Project Inspector**

Rae Tressler  
Alliant Engineering  
612-237-9451  
[rtressler@alliant-inc.com](mailto:rtressler@alliant-inc.com)

**Contractor Foreman**

Tim Matteson  
Forest Lake Contracting  
651-248-4708  
[tim@forestlakecontracting.com](mailto:tim@forestlakecontracting.com)

**Construction Manager**





Brian Connolly  
Alliant Engineering  
612-767-9332  
[bconnolly@alliant-inc.com](mailto:bconnolly@alliant-inc.com)

**City of White Bear Lake**

Jesse Farrell  
Assistant City Engineer  
651-429-8531  
[jfarell@whitebearlake.org](mailto:jfarell@whitebearlake.org)

# Anticipated Project Staging

## 2018 to September 2018

LEGEND	
	WORK ZONE
	TEMPORARY TRAFFIC FLOW
	EXISTING TRAFFIC FLOW
	COMPLETED IN PREVIOUS STAGE

