



CENTERVILLE ROAD IMPROVEMENT PROJECT

DATE: September 17, 2018

SUBJECT: Centerville Road Construction Update #6
City Project No. 18-16
SAP 174-020-022 & SAP 062-659-018

All roadway widening, subsurface utility construction, and the majority of the median installation work has been completed. Crews will be completing all median concrete installation this week, along with sidewalk replacements. Installation of the new signal system poles and mast arms at the Cub Foods/White Bear Heights Apartments/Lunds/Byerly's site driveways is ongoing, and should be wrapped-up in by the end of this week.

Milling and overlay of Centerville Road from Highway 96 north to the CP Railroad tracks is scheduled to occur on **Thursday, September 20** and **Friday, September 21**, weather permitting. Milling and overlay work will occur during the daytime, with temporary lane restrictions, intersection stop signs, and flaggers. **Anticipate slow traffic and delays on Centerville Road and on adjacent cross streets during the milling and paving operation.**

Following paving work, the roadway will be striped in its final lane configuration, and the new signal system will be activated. Additional programming and modification of signal system components can be anticipated in the coming weeks, as permanent traffic patterns are established, and signal timing is adjusted. The contractor will also be performing any residual cleanup and restoration work.

The City of White Bear Lake, White Bear Township, Ramsey County, and Forest Lake Contracting appreciate and thank you for your patience as we have worked to complete this project!

Contacts for Construction:

Project Inspector

Rae Tressler
Alliant Engineering
612-237-9451
rtressler@alliant-inc.com

Construction Manager

Brian Connolly
Alliant Engineering
612-767-9332
bconnolly@alliant-inc.com

Contractor Foreman

Tim Matteson
Forest Lake Contracting
651-248-4708
tim@forestlakecontracting.com

City of White Bear Lake

Jesse Farrell
Assistant City Engineer
651-429-8531
jfarrell@whitebearlake.org

Attachments:

- Page 2 – Construction Photos

Construction Photos



Shoulder Paving – Centerville Road



Signal Pole Installation – Centerville Road