



2018 STREET RECONSTRUCTION PROJECT

TO: Residents in Project Areas 17-06, 18-01 and 18-06
FROM: Nate Christensen
DATE: July 19, 2018
SUBJECT: Construction Update
City Project Nos.: 17-06 and 18-01 and 18-06

For **Project Area 18-01**, the Contractor poured the new sidewalk along 9th Street as well as all concrete driveways. Paving the first lift of asphalt on all remaining streets and alleys is expected to be Wednesday and Thursday next week. The rest of the concrete work, sod, and paving of asphalt driveways will most likely be the following week.

For **Project Area 17-06** (Old White Bear Avenue), final paving was completed.

For **Project Area 18-06** (Birch Lake Boulevard South), pavement has been removed. Utility work began today and should be completed early next week.

Please advise visitors that the neighborhood is an active work zone and to use caution while walking or driving through the site

If you need special assistance, please contact our office at 651-429-8531 and we will do our best to accommodate your needs. Thank you for your patience!



Reclaiming machine the Contractor used to crush the existing pavement into gravel that we will use as a road base.



Newly constructed sidewalk along 9th Street at Johnson Avenue.