



2018 STREET RECONSTRUCTION PROJECT

TO: Residents in Project Areas 17-06, 18-01 and 18-06
FROM: Jesse Farrell
DATE: July 27, 2018
SUBJECT: Weekly Construction Update
City Project Nos.: 17-06 and 18-01 and 18-06

For **Project Area 18-01**, the Contractor paved the first lift of asphalt on all remaining streets and alleys. The rest of the concrete work, sod, and paving of asphalt driveways will most likely take place in the coming week.

For **Project Area 17-06** (Old White Bear Avenue), decorative lighting is expected to be installed in the next 1-2 weeks.

For **Project Area 18-06** (Birch Lake Boulevard South), utility work is nearly complete. Concrete curb and gutter placement is expected sometime next week.

If you need special assistance, please contact our office at 651-429-8531 and we will do our best to accommodate your needs. Thank you for your patience!



Forest Lake Contracting workers carefully install new reinforced concrete pipe storm sewer at Birch Lake Boulevard South



The first layer (base course) of asphalt being placed on Johnson Avenue. Asphalt is placed in layers in order to achieve a superior final product.