



2018 STREET RECONSTRUCTION PROJECT

TO: Residents in Project Areas 17-06, 18-01 and 18-06
FROM: Jesse Farrell
DATE: August 10, 2018
SUBJECT: Weekly Construction Update
City Project Nos.: 17-06 and 18-01 and 18-06

For **Project Area 18-01**, the Contractor is nearly finished with placing topsoil and sod. Next week crews will be raising the iron manhole castings so they will be flush with the finished final layer of asphalt pavement.

For **Project Area 17-06** (Old White Bear Avenue), decorative lighting is expected to be installed in the next 1-2 weeks. There was a delay with the pole delivery so installation had to be rescheduled.

For **Project Area 18-06** (Birch Lake Boulevard South), Concrete curb and gutter placement is complete. The asphalt will be placed in two layers, first the “base” course, then the “wear course”. The base course paving is currently scheduled for Tuesday.

If you need special assistance, please contact our office at 651-429-8531 and we will do our best to accommodate your needs. Thank you for your ongoing patience!



Concrete curb and gutter was recently placed on Birch Lake Boulevard South. The road and trail are scheduled for paving early next week!