



WHITE BEAR LAKE *a City of Lakes & Legends*
MINNESOTA

2020 MILL & OVERLAY PROJECT

TO: Residents in Project 20-13
Orchard Circle

FROM: Dan Holzemer, Senior Engineering Technician

DATE: August 17, 2020

SUBJECT: Construction Schedule Update
City Project No.: 20-13

As some of you have noticed, the City's Contractor has yet to finish construction on Orchard Circle. Over the past 3 weeks there are some soft spots that the City and Contractor have been monitoring.

The following is the anticipated construction schedule:

- The week of August 17, 2020: No work to be performed.
- The week of August 24, 2020: Fix soft spots
- The week of August 31, 2020: Place final lift of bituminous

We ask not to park on Orchard Circle during the week of August 24, 2020, from **7:00am until 7:00pm**. Please ensure that you have all vehicles that you will need on a side street during these hours. We apologize for any inconvenience. We will notify you with an exact date of the final lift during the week of August 31st.

If you have any special requests, please contact our office at 651-429-8531 or direct any project-related questions to City staff on site.