



## 2018 STREET RECONSTRUCTION PROJECT

**TO:** Residents in Project Areas 17-06 and 18-01  
**FROM:** Jesse Farrell  
**DATE:** June 29, 2018  
**SUBJECT: Construction Update**  
**City Project Nos.: 17-06 and 18-01**

---

For **Project Area 18-01**, the Contractor placed a significant amount of aggregate base and curb and gutter.

Depending on the weather, curb and gutter should be placed on the remaining streets next week. Sidewalk and other miscellaneous concrete work will also start to be addressed. For areas with new concrete curb and gutter, please do not drive onto the concrete. The first 5 days of curing are absolutely critical as the concrete develops its strength. Paving is currently expected mid-July. Project completion is starting to look like early August.

For **Project Area 17-06** (Old White Bear Avenue), sod was placed on half the site on Friday, with the remainder expected next week. Final paving is currently expected mid-July.

Thanks to an observant neighbor, Comcast recently removed a large number of abandoned overhead cables and will continue removing abandoned facilities along South Shore Boulevard as they are discovered.

Please advise visitors that the neighborhood is an active work zone and to use caution while walking or driving through the site

If you need special assistance, please contact our office at 651-429-8531 and we will do our best to accommodate your needs. Thank you for your patience!



New curb and gutter along 9<sup>th</sup> Street.



Workers pave the new trail alongside Old White Bear Avenue. Residents and visitors alike are excited about the ongoing trail improvements in the City of White Bear Lake.